

AIRSTREET · DESIGN DECISION RECORD

AirStreet recommendations accepted

Design Molecule Lab · designmolecule.com

DOCUMENT CONTROL

Document ID	AST-DDR-002	Version	0.2
Status	Draft	Date	2026-10-02
Author	Amish Chadha	License	CERN-OHL-S-2.0
Project TRL	TRL 3 Proof of concept		
Repository	github.com/BoujeeEnjinia1701/airstreet		
Source	docs/decisions/0002-recommendations-accepted.md @ uncommitted		

REVISION HISTORY

Version	Date	Author	Change
0.2	2026-10-02	Amish Chadha	Item O1 decided by Amish on 2026-10-02 (AST-DEC-001)
0.1	2026-09-25	Amish Chadha	Record the recommendations accepted by Amish on 2026-09-25, what changed in the repo, and the items still open

0002: Recommendations accepted

- **Date:** 2026-09-25
- **Status:** accepted. Every item below that carried a recommendation is decided by Amish, 2026-09-25: go with recommendation.

■ Context

On 2026-09-25 Amish wrote: "i accept all your recommendations, go with them across all repos." This record covers every AirStreet item that was "Proposed, awaiting Amish" or "Adopted as recommended for TRL 3 under Amish's 2026-09-25 instruction, open for his review" and that carried a recommendation, in docs/REVIEW.md (both 2026-09-25 sessions) and in AST-DDR-001. Where a recommendation offered several options, the recommended option is the decision. Items with no recommendation stay open. The portfolio stays at TRL 3: any decision that needs building, buying, testing or field work is recorded as decided but on hold, because TRL 4 is on hold by Amish's instruction.

■ Options considered

The options for each item are those listed in docs/REVIEW.md (session 2026-09-25, TRL 3, "Still awaiting Amish") and in AST-DDR-001, Table 1.

■ Decision

Table 1. Items decided by Amish, 2026-09-25: go with recommendation.

#	Item	Decision	What changed in the repo
D1 to D9	TRL 2 review items (AST-DDR-001)	Budget scope, pitch, NO2 collocation plan, NO2-B43F class sensor, ISB class front end bought first, SPS30 class PM sensor, 3.0 m inlets, reporting and raw signals, open data	AST-DDR-001 v0.2 status wording; AST-PRB-001, AST-PRC-001 and AST-REQ-001 no longer describe these as open for review. Buying the front end (D5), field collocation (D3) and publishing data (D9) are on hold with TRL 4
N1	Budget figure	Set <code>budget_usd</code> to about \$285 for the sensor head; revisit the open front end later	<code>project.yaml</code> <code>budget_usd</code> \$180 to \$285; README budget line; R15 target \$285. Sensor head \$285.00 (was \$283.00; +\$2 for the adapter bars of N2), R15 met on paper with no margin. The open two-channel front end is PCB work and on hold with TRL 4
N2	Mass and area (R13)	Option (a): leave off FieldNode's back plate and fix its enclosure and bracket to the AirStreet rail, agreed with FieldNode; plus relax the area limit to 0.15 m ²	<code>cad/src/model.py</code> : <code>find_plate</code> False, enclosure on the rail, two 180 x 25 x 3 mm adapter bars for the panel bracket feet; STEP and STL re-exported; AST-DWG-001 P1 to P2; BOM line 3 \$15.00 to \$17.00. Mass 3.65 to 3.26 kg (3.19 kg quoted before left out the adapters), frontal area 0.138 to 0.126 m ² against a limit raised from 0.12 to 0.15 m ² ; R13 met on paper. FieldNode's agreement is a cross-repo action
N3	WHO guideline (R3)	Drop R3 as a requirement; keep it as an open research question	R3 withdrawn in AST-REQ-001 v0.4; research question in AST-PRC-001 and AST-PRB-001. Annual uncertainty unchanged at about 4.2 µg/m ³
N4	PM run length	60 s run per 5 min record	<code>sizing.py</code> run 30 to 60 s; design sensor load 48.0 to 87.0 mW (inside 100 mW); daily draw 1.29 to 2.33 Wh; autonomy without sun 11.9 to 6.6 days (4.6 days at -20 °C); media flow label
N5	Fair use on The Things Network	5 min records on the private TwinKit gateway; 15 min on TTN Network	R8 restated; AST-CAL-001 [B8]: at 15 min, 12.8 s/day at SF8 and 23.7 s/day at SF9, inside 30 s; SF10 (43.5 s/day) is not. Firmware rule recorded in AST-PRC-001; firmware itself is on hold with TRL 4
N6	R12 temperature range	Require FieldNode's sun shield at sites above 45 °C	R12 target restated; AST-PRC-001 components, choices and safety; BOM line 1 note. The shield is FieldNode's to design (cross-repo action); R12 stays at risk
N7	Service unit (R16)	Exchange a pre-collocated pod rather than individual sensors at the pole	R16 restated; AST-CAL-001 H re-estimated for a pod exchange, about 14 min against 15 min; R16 at risk to met on paper. Spare pods are a fleet cost, noted in <code>bom/bom-notes.md</code>

Table 2. Items open on 2026-09-25; O1 decided on 2026-10-02.

#	Item	Status
O1	First partner, city and reference station for co-design and collocation. No recommendation was made.	Decided by Amish, 2026-10-02: a city or air agency with a street-level regulatory NO2 reference station that will share its data; first candidate to approach, TCEQ's Dallas-Fort Worth monitoring network with a local university or city partner (AST-DEC-001)

■ Consequences

- Requirement status (AST-CAL-001 v0.2): none not met (was R3, R13 and R15); five at risk (R1, R2, R4, R5, R12); six met on paper (R8, R9, R10, R13, R15, R16); four met by design (R6, R7, R11, R14); R3 withdrawn.
- Documents revised with the change "Recommendations accepted by Amish (DDR-002)": AST-PRB-001 v0.4, AST-PRC-001 v0.4, AST-REQ-001 v0.4, AST-CAL-001 v0.2, AST-DDR-001 v0.2; drawing AST-DWG-001 Rev P2.
- Cross-repo actions, not made here: FieldNode to accept an enclosure mounted without its back plate and bracket feet on AirStreet adapter bars (N2), to provide the sun shield for sites above 45 °C (N6), to keep port B's 5 V rail on continuously for the NO2 bias, and to allow a 5 min interval on a private gateway (N5); TwinKit to serve as the default private gateway (N5); CalRig to take the pod across two bays if it is checked assembled.
- TRL stays at 3. Nothing was built, bought or tested.